

159th Street Update – Will Cook Road to Ravinia Avenue

Posted: December 1, 2015

All work described and scheduled is highly weather dependent and may change day to day.

As a reminder, the train engineer is required to blow the train horn if workers are present around the area of the train tracks.

AT&T is continuing underground work and reconnection of services. Anticipated completion is by the end of 2015.

Nicor continues to relocate and reinstall services throughout the corridor. Anticipated completion is by the end of 2015.

ComEd continues to relocate facilities, energize lines and reconnect services. Anticipated completion is by the end of 2015.

The contractor is installing a storm sewer pipe across 159th Street just west of 104th Avenue. This work will require flaggers to move one lane of traffic through the work area.

The contractor will be making repairs to utility trench crossings throughout the corridor. This will require flaggers to move one lane of traffic through the work area.

The contractor is anticipating shifting traffic between 108th Avenue and Will/Cook Road the week of December 7, 2015. This will allow construction of drainage utilities and permanent east bound pavement.

Portable Message Boards are being placed throughout the corridor alerting drivers of the construction activities and to expect delays.